COMPLETION REPORT

1. NAME OF WORK : Improvements of CC roads in 5th, 6th cross and Anjaneya temple surrounding area in Mallasandra in Ward No.13 in Shettyhalli Sub Division.
2. Sanctioned Estimate No. & Date : CE/DZ/AA/11/2017-18, Date:28.04.2017.
   CE/DZ/TS/36/2017-18, Date:28.04.2017.
3. Head of account which is chargeable : P-~~0190~~ 2415.
4. Entrustment order No. & DT : EE/PD/DZ/WO/49/17-18, Dated: 02.05.2017.
5. Name of Contractor :
6. a. Time stipulated for completion of work :
   b. Delay in execution of work :
7. Measurement recorded in : M.B No: 5677
   Page No. 57601 to 606.
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. 5677.
   Page No. 57607 to 13.
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : Sri. Dayeeranda. H.S. AE
    b) Asst. Exe. Engineer Sri. Jayalingappa. AEE

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
Rs 25.00 lacs	Rs 24.75 lacs	—	0.25 lacs

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57